## PREMEASUREMENT SHEET

### First & Part Bill

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| Item no. 15 | | KSRB 4.9.2 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. | | | | | | | | | | |
| Measurement | | 12/9/22 , 21/9/22 , 8/11/22 | | | | | | | | | | |
| | | **Footings** | | | | | | | | | | |
| | | **Stage** | | | | | | | | | | |
| | | **C1** | | | | | | | | | | |
| | | Bars Along Long Direction | 4 | 16 | 15 | 60 | 1.70 | 0.0 | 1.70 | 102.00 | 1.58 | 160.99 |
| | | Bars Along Short Direction | 4 | 16 | 15 | 60 | 1.70 | 0.0 | 1.70 | 102.00 | 1.58 | 160.99 |
| | | **At Steps backside** | | | | | | | | | | |
| | | **C2** | | | | | | | | | | |
| | | Bars Along Long Direction | 4 | 16 | 12 | 48 | 1.50 | 0.0 | 1.50 | 72.00 | 1.58 | 113.64 |
| | | Bars Along Short Direction | 4 | 16 | 12 | 48 | 1.50 | 0.0 | 1.50 | 72.00 | 1.58 | 113.64 |
| | | | | | | | | | | | **Sub Total** | **549.26** |
| | | **Columns** | | | | | | | | | | |
| | | **Stage** | | | | | | | | | | |
| | | **C1** | 4 | 20 | 4 | 16 | 2.07 | 0.00 | 2.07 | 33.12 | 2.47 | 81.68 |
| | | Rectangle Rings @ 200 c/c | | 8 | 10 | 41 | 1.20 | 0.00 | 1.20 | 49.68 | 0.39 | 19.60 |
| | | **At steps backside** | | | | | | | | | | |
| | | **C2** | 4 | 16 | 4 | 16 | 6.33 | 0.00 | 6.33 | 101.28 | 1.58 | 159.85 |
| | | Rectangle Rings @ 200 c/c | | 8 | 32 | 127 | 1.20 | 0.00 | 1.20 | 151.92 | 0.39 | 59.95 |
| | | | | | | | | | | | **Sub Total** | **321.08** |

R.K.B.C

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

ASSISTANT ENGINEER

C&FC
A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | **Plinth Beam** | | | | | | | | | | |
| | | **PB1** | 1 | | | | | | | | | |
| | | **Stage** | | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 7.10 | 0.00 | 7.10 | 21.30 | 1.58 | 33.62 |
| | | bottom bars | | 20 | 2 | 2 | 6.50 | 0.00 | 6.50 | 13.00 | 2.47 | 25.05 |
| | | bottom bars | | 25 | 1 | 1 | 6.50 | 0.00 | 6.50 | 6.50 | 3.85 | |
| | | 2L-#8mm @200c/c stirrups | | 8 | 33 | 33 | 1.00 | 0.00 | 1.00 | 32.50 | 0.39 | 12.82 |
| | | **PB2** | 2 | | | | | | | | | |
| | | **Stage** | | | | | | | | | | |
| | | top bars | | 16 | 3 | 6 | 5.04 | 0.00 | 5.04 | 30.24 | 1.58 | 47.73 |
| | | bottom bars | | 16 | 3 | 6 | 4.44 | 0.00 | 4.44 | 26.64 | 1.58 | 42.05 |
| | | 2L-#8mm @300c/c stirrups | | 8 | 15 | 30 | 1.00 | 0.00 | 1.00 | 29.60 | 0.39 | 11.68 |
| | | **PB1** | 1 | | | | | | | | | |
| | | **At Steps backside** | | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 20.07 | 0.00 | 20.07 | 60.21 | 1.58 | 95.03 |
| | | bottom bars | | 20 | 2 | 2 | 19.47 | 0.00 | 19.47 | 38.94 | 2.47 | 96.03 |
| | | bottom bars | | 25 | 1 | 1 | 19.47 | 0.00 | 19.47 | 19.47 | 3.85 | 75.02 |
| | | 2L-#8mm @200c/c stirrups | | 8 | 97 | 97 | 1.00 | 0.00 | 1.00 | 97.35 | 0.39 | 38.41 |
| | | **PB3** | 1 | | | | | | | | | |
| | | **Dress Room** | | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 4.08 | 0.00 | 4.08 | 8.16 | 1.58 | 12.88 |
| | | bottom bars | | 16 | 3 | 3 | 3.48 | 0.00 | 3.48 | 10.44 | 1.58 | 16.48 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 23 | 23 | 1.00 | 0.00 | 1.00 | 23.20 | 0.39 | 9.15 |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 4.09 | 0.00 | 4.09 | 8.18 | 1.58 | 12.91 |
| | | bottom bars | | 16 | 3 | 3 | 3.49 | 0.00 | 3.49 | 10.47 | 1.58 | 16.53 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 23 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 6.99 | 0.00 | 6.99 | 13.98 | 1.58 | 22.07 |

IGFC
8/11/22
A.E.E. (Project)

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | bottom bars | | 16 | 3 | 3 | 6.39 | 0.00 | 6.39 | 19.17 | 1.58 | 30.26 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 43 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 3.00 | 0.00 | 3.00 | 6.00 | 1.58 | 9.47 |
| | | bottom bars | | 16 | 3 | 3 | 2.40 | 0.00 | 2.40 | 7.20 | 1.58 | 11.36 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 16 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 3.88 | 0.00 | 3.88 | 7.76 | 1.58 | 12.25 |
| | | bottom bars | | 16 | 3 | 3 | 3.28 | 0.00 | 3.28 | 9.84 | 1.58 | 15.53 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 22 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **PB3** | 2 | | | | | | | | | |
| | | top bars | | 16 | 2 | 4 | 2.84 | 0.00 | 2.84 | 11.34 | 1.58 | 17.90 |
| | | bottom bars | | 16 | 3 | 6 | 2.24 | 0.00 | 2.24 | 13.41 | 1.58 | 21.17 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 15 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 1.78 | 0.00 | 1.78 | 3.56 | 1.58 | 5.62 |
| | | bottom bars | | 16 | 3 | 3 | 1.18 | 0.00 | 1.18 | 3.54 | 1.58 | 5.59 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 8 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **PB3** | 2 | | | | | | | | | |
| | | top bars | | 16 | 2 | 4 | 2.21 | 0.00 | 2.21 | 8.84 | 1.58 | 13.95 |
| | | bottom bars | | 16 | 3 | 6 | 1.61 | 0.00 | 1.61 | 9.66 | 1.58 | 15.25 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 11 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | | | | | | | | | | | |
| | | **PB3** | 2 | | | | | | | | | |
| | | **Room 2** | | | | | | | | | | |
| | | top bars | | 16 | 2 | 4 | 2.10 | 0.00 | 2.10 | 8.40 | 1.58 | 13.26 |
| | | bottom bars | | 16 | 3 | 6 | 1.50 | 0.00 | 1.50 | 9.00 | 1.58 | 14.21 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 10 | 20 | 1.00 | 0.00 | 1.00 | 20.00 | 0.39 | 7.89 |

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RUDRAPRASAD CONSULTANTS BANGALORE

A.E.E.

Scanned by TapScanner

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | | | | | | | | | | | |
| | | **PB3** | 3 | | | | | | | | | |
| | | top bars | | 16 | 2 | 6 | 2.05 | 0.00 | 2.05 | 12.30 | 1.58 | 19.41 |
| | | bottom bars | | 16 | 3 | 9 | 1.45 | 0.00 | 1.45 | 13.05 | 1.58 | 20.60 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 10 | 29 | 1.00 | 0.00 | 1.00 | 29.00 | 0.39 | 11.44 |
| | | | | | | | | | | | | |
| | | **PB4** | 1 | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 8.55 | 0.00 | 8.55 | 25.65 | 1.58 | 40.48 |
| | | bottom bars | | 25 | 2 | 2 | 7.95 | 0.00 | 7.95 | 15.90 | 3.85 | 61.27 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 53 | 53 | 1.00 | 0.00 | 1.00 | 53.00 | 0.39 | 20.91 |
| | | | | | | | | | | | | |
| | | **PB4** | 2 | | | | | | | | | |
| | | top bars | | 16 | 3 | 6 | 2.72 | 0.00 | 2.72 | 16.32 | 1.58 | 25.76 |
| | | bottom bars | | 25 | 2 | 4 | 2.12 | 0.00 | 2.12 | 8.48 | 3.85 | 32.68 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 14 | 28 | 1.00 | 0.00 | 1.00 | 28.27 | 0.39 | 11.15 |
| | | | | | | | | | | | | |
| | | **PB4** | 1 | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 4.30 | 0.00 | 4.30 | 12.90 | 1.58 | 20.36 |
| | | bottom bars | | 25 | 2 | 2 | 3.70 | 0.00 | 3.70 | 7.40 | 3.85 | 28.51 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 25 | 25 | 1.00 | 0.00 | 1.00 | 24.67 | 0.39 | 9.73 |
| | | | | | | | | | | | | |
| | | **PB3** | 4 | | | | | | | | | |
| | | **Toilet Room** | | | | | | | | | | |
| | | top bars | | 16 | 2 | 8 | 3.58 | 0.00 | 3.58 | 28.64 | 1.58 | 45.20 |
| | | bottom bars | | 16 | 3 | 12 | 2.98 | 0.00 | 2.98 | 35.76 | 1.58 | 56.44 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 15 | 60 | 1.00 | 0.00 | 1.00 | 59.60 | 0.39 | 23.52 |
| | | | | | | | | | | | | |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 2.48 | 0.00 | 2.48 | 4.96 | 1.58 | 7.83 |
| | | bottom bars | | 16 | 3 | 3 | 1.88 | 0.00 | 1.88 | 5.64 | 1.58 | 8.90 |

CONTRACTOR

PMC RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

CGFC K. Nanda 8/11/22 A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

FIRST AND PART BILL

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | 2L-#8mm @150c/c stirrups | | 8 | 9 | 9 | 1.00 | 0.00 | 1.00 | 9.40 | 0.39 | 3.71 |
| | | | | | | | | | | | | |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 2.35 | 0.00 | 2.35 | 4.70 | 1.58 | 7.42 |
| | | bottom bars | | 16 | 3 | 3 | 1.75 | 0.00 | 1.75 | 5.25 | 1.58 | 8.29 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 9 | 9 | 1.00 | 0.00 | 1.00 | 8.75 | 0.39 | 3.45 |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 6.72 | 0.00 | 6.72 | 13.44 | 1.58 | 21.21 |
| | | bottom bars | | 16 | 3 | 3 | 6.12 | 0.00 | 6.12 | 18.36 | 1.58 | 28.98 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 31 | 31 | 1.00 | 0.00 | 1.00 | 30.60 | 0.39 | 12.07 |
| | | | | | | | | | | | | |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 8.07 | 0.00 | 8.07 | 16.14 | 1.58 | 25.47 |
| | | bottom bars | | 16 | 3 | 3 | 7.47 | 0.00 | 7.47 | 22.41 | 1.58 | 35.37 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 37 | 37 | 1.00 | 0.00 | 1.00 | 37.35 | 0.39 | 14.74 |
| | | **PB3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 4.34 | 0.00 | 4.34 | 8.68 | 1.58 | 13.70 |
| | | bottom bars | | 16 | 3 | 3 | 3.74 | 0.00 | 3.74 | 11.22 | 1.58 | 17.71 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 19 | 19 | 1.00 | 0.00 | 1.00 | 18.70 | 0.39 | 7.38 |
| | | | | | | | | | | **Sub Total** | | **1445.21** |
| | | **Coping** | | | | | | | | | | |
| | | **On the steps** | | | | | | | | | | |
| | | Main bars | 1 | 10 | 4 | 4 | 13.86 | 0.00 | 13.86 | 55.44 | 0.62 | 34.18 |
| | | Tie bars | 1 | 8 | 56 | 56 | 0.90 | 0.00 | 0.90 | 50.40 | 0.39 | 19.89 |
| | | Main bars | 1 | 10 | 4 | 4 | 14.64 | 0.00 | 14.64 | 58.56 | 0.62 | 36.10 |
| | | Tie bars | 1 | 8 | 59 | 59 | 0.90 | 0.00 | 0.90 | 53.10 | 0.39 | 20.95 |
| | | Main bars | 1 | 10 | 4 | 4 | 17.28 | 0.00 | 17.28 | 69.12 | 0.62 | 42.62 |
| | | Tie bars | 1 | 8 | 70 | 70 | 0.90 | 0.00 | 0.90 | 63.00 | 0.39 | 24.86 |
| | | Main bars | 1 | 10 | 4 | 4 | 17.99 | 0.00 | 17.99 | 71.96 | 0.62 | 44.37 |
| | | Tie bars | 1 | 8 | 72 | 72 | 0.90 | 0.00 | 0.90 | 64.80 | 0.39 | 25.57 |

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

C&FC
A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BMP

| Chainage | | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| From | To | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | Main bars | 1 | 10 | 4 | 4 | 18.32 | 0.00 | 18.32 | 73.28 | 0.62 | 45.18 |
| | | Tie bars | 1 | 8 | 74 | 74 | 0.90 | 0.00 | 0.90 | 66.60 | 0.39 | 26.28 |
| | | | | | | | | | | Sub Total | | 319.99 |
| | | **Roof Beam** | | | | | | | | | | |
| | | **B3** | 1 | | | | | | | | | |
| | | **Dress Room** | | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 4.08 | 0.00 | 4.08 | 8.16 | 1.58 | 12.88 |
| | | bottom bars | | 16 | 3 | 3 | 3.48 | 0.00 | 3.48 | 10.44 | 1.58 | 16.48 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 23 | 23 | 1.00 | 0.00 | 1.00 | 23.20 | 0.39 | 9.15 |
| | | **B3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 4.09 | 0.00 | 4.09 | 8.18 | 1.58 | 12.91 |
| | | bottom bars | | 16 | 3 | 3 | 3.49 | 0.00 | 3.49 | 10.47 | 1.58 | 16.53 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 23 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **B3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 6.99 | 0.00 | 6.99 | 13.98 | 1.58 | 22.07 |
| | | bottom bars | | 16 | 3 | 3 | 6.39 | 0.00 | 6.39 | 19.17 | 1.58 | 30.26 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 43 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **B3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 3.00 | 0.00 | 3.00 | 6.00 | 1.58 | 9.47 |
| | | bottom bars | | 16 | 3 | 3 | 2.40 | 0.00 | 2.40 | 7.20 | 1.58 | 11.36 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 16 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **B3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 3.88 | 0.00 | 3.88 | 7.76 | 1.58 | 12.25 |
| | | bottom bars | | 16 | 3 | 3 | 3.28 | 0.00 | 3.28 | 9.84 | 1.58 | 15.53 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 22 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **B3** | 2 | | | | | | | | | |
| | | top bars | | 16 | 2 | 4 | 2.84 | 0.00 | 2.84 | 11.34 | 1.58 | 17.90 |
| | | bottom bars | | 16 | 3 | 6 | 2.24 | 0.00 | 2.24 | 13.41 | 1.58 | 21.17 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 15 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BBMP

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | **B3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 1.78 | 0.00 | 1.78 | 3.56 | 1.58 | 5.62 |
| | | bottom bars | | 16 | 3 | 3 | 1.18 | 0.00 | 1.18 | 3.54 | 1.58 | 5.59 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 8 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | **B3** | 1 | | | | | | | | | |
| | | top bars | | 16 | 2 | 2 | 2.21 | 0.00 | 2.21 | 4.42 | 1.58 | 6.98 |
| | | bottom bars | | 16 | 3 | 3 | 1.61 | 0.00 | 1.61 | 4.83 | 1.58 | 7.62 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 11 | 3 | 1.00 | 0.00 | 1.00 | 3.00 | 0.39 | 1.18 |
| | | | | | | | | | | | | |
| | | **B3** | 2 | | | | | | | | | |
| | | **Room 2** | | | | | | | | | | |
| | | top bars | | 16 | 2 | 4 | 2.10 | 0.00 | 2.10 | 8.40 | 1.58 | 13.26 |
| | | bottom bars | | 16 | 3 | 6 | 1.50 | 0.00 | 1.50 | 9.00 | 1.58 | 14.21 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 10 | 20 | 1.00 | 0.00 | 1.00 | 20.00 | 0.39 | 7.89 |
| | | **B3** | 3 | | | | | | | | | |
| | | top bars | | 16 | 2 | 6 | 2.05 | 0.00 | 2.05 | 12.30 | 1.58 | 19.41 |
| | | bottom bars | | 16 | 3 | 9 | 1.45 | 0.00 | 1.45 | 13.05 | 1.58 | 20.60 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 10 | 29 | 1.00 | 0.00 | 1.00 | 29.00 | 0.39 | 11.44 |
| | | **B4** | 1 | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 8.55 | 0.00 | 8.55 | 25.65 | 1.58 | 40.48 |
| | | bottom bars | | 25 | 2 | 2 | 7.95 | 0.00 | 7.95 | 15.90 | 3.85 | 61.27 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 53 | 53 | 1.00 | 0.00 | 1.00 | 53.00 | 0.39 | 20.91 |
| | | **B4** | 2 | | | | | | | | | |
| | | top bars | | 16 | 3 | 6 | 2.72 | 0.00 | 2.72 | 16.32 | 1.58 | 25.76 |
| | | bottom bars | | 25 | 2 | 4 | 2.12 | 0.00 | 2.12 | 8.48 | 3.85 | 32.68 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 14 | 28 | 1.00 | 0.00 | 1.00 | 28.27 | 0.39 | 11.15 |
| | | **B4** | 1 | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 4.30 | 0.00 | 4.30 | 12.90 | 1.58 | 20.36 |
| | | bottom bars | | 25 | 2 | 2 | 3.70 | 0.00 | 3.70 | 7.40 | 3.85 | 28.51 |

C&FC
A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS
BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage | | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| From | To | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | 2L-#8mm @150c/c stirrups | | 8 | 25 | 25 | 1.00 | 0.00 | 1.00 | 24.67 | 0.39 | 9.73 |
| | | **B4** | 3 | | | | | | | | | |
| | | **Toilet Room** | | | | | | | | | | |
| | | top bars | | 16 | 3 | 9 | 3.58 | 0.00 | 3.58 | 32.22 | 1.58 | 50.85 |
| | | bottom bars | | 25 | 2 | 6 | 2.98 | 0.00 | 2.98 | 17.88 | 3.85 | 68.90 |
| | | 2L-#8mm @200c/c stirrups | | 8 | 15 | 45 | 1.00 | 0.00 | 1.00 | 44.70 | 0.39 | 17.64 |
| | | **B4** | 1 | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 8.07 | 0.00 | 8.07 | 24.21 | 1.58 | 38.21 |
| | | bottom bars | | 25 | 2 | 2 | 7.47 | 0.00 | 7.47 | 14.94 | 3.85 | 57.57 |
| | | 2L-#8mm @200c/c stirrups | | 8 | 37 | 37 | 1.00 | 0.00 | 1.00 | 37.35 | 0.39 | 14.74 |
| | | **B4** | 1 | | | | | | | | | |
| | | top bars | | 16 | 3 | 3 | 6.72 | 0.00 | 6.72 | 20.16 | 1.58 | 31.82 |
| | | bottom bars | | 25 | 2 | 2 | 6.12 | 0.00 | 6.12 | 12.24 | 3.85 | 47.17 |
| | | 2L-#8mm @200c/c stirrups | | 8 | 31 | 31 | 1.00 | 0.00 | 1.00 | 30.60 | 0.39 | 12.07 |
| | | | | | | | | | | **Sub total** | | **918.68** |
| | | **Lintel Beam** | | | | | | | | | | |
| | | **LB** | 1 | | | | | | | | | |
| | | **Dress Room** | | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 4.08 | 0.00 | 4.08 | 8.16 | 0.89 | 7.24 |
| | | bottom bars | | 16 | 2 | 2 | 3.48 | 0.00 | 3.48 | 6.96 | 1.58 | 10.99 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 23 | 23 | 0.80 | 0.00 | 0.80 | 18.56 | 0.39 | 7.32 |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 4.09 | 0.00 | 4.09 | 8.18 | 0.89 | 7.26 |
| | | bottom bars | | 16 | 2 | 2 | 3.49 | 0.00 | 3.49 | 6.98 | 1.58 | 11.02 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 23 | 3 | 0.80 | 0.00 | 0.80 | 2.40 | 0.39 | 0.95 |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 6.99 | 0.00 | 6.99 | 13.98 | 0.89 | 12.41 |
| | | bottom bars | | 16 | 2 | 2 | 6.39 | 0.00 | 6.39 | 12.78 | 1.58 | 20.17 |

C&F
K. Nandaraj 8/11/22
A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS
BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage | | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| From | To | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | 2L-#8mm @150c/c stirrups | | 8 | 43 | 3 | 0.80 | 0.00 | 0.80 | 2.40 | 0.39 | 0.95 |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 3.00 | 0.00 | 3.00 | 6.00 | 0.89 | 5.33 |
| | | bottom bars | | 16 | 2 | 2 | 2.40 | 0.00 | 2.40 | 4.80 | 1.58 | 7.58 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 16 | 3 | 0.80 | 0.00 | 0.80 | 2.40 | 0.39 | 0.95 |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 3.88 | 0.00 | 3.88 | 7.76 | 0.89 | 6.89 |
| | | bottom bars | | 16 | 2 | 2 | 3.28 | 0.00 | 3.28 | 6.56 | 1.58 | 10.35 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 22 | 3 | 0.80 | 0.00 | 0.80 | 2.40 | 0.39 | 0.95 |
| | | **LB** | 2 | | | | | | | | | |
| | | top bars | | 12 | 2 | 4 | 2.84 | 0.00 | 2.84 | 11.34 | 0.89 | 10.07 |
| | | bottom bars | | 12 | 3 | 6 | 2.24 | 0.00 | 2.24 | 13.41 | 0.89 | 11.91 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 15 | 3 | 0.80 | 0.00 | 0.80 | 2.40 | 0.39 | 0.95 |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 1.78 | 0.00 | 1.78 | 3.56 | 0.89 | 3.16 |
| | | bottom bars | | 16 | 2 | 2 | 1.18 | 0.00 | 1.18 | 2.36 | 1.58 | 3.72 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 8 | 3 | 0.80 | 0.00 | 0.80 | 2.40 | 0.39 | 0.95 |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 2.21 | 0.00 | 2.21 | 4.42 | 0.89 | 3.92 |
| | | bottom bars | | 16 | 2 | 2 | 1.61 | 0.00 | 1.61 | 3.22 | 1.58 | 5.08 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 11 | 3 | 0.80 | 0.00 | 0.80 | 2.40 | 0.39 | 0.95 |
| | | | | | | | | | | | | |
| | | **LB** | 2 | | | | | | | | | |
| | | **Room 2** | | | | | | | | | | |
| | | top bars | | 12 | 2 | 4 | 2.10 | 0.00 | 2.10 | 8.40 | 0.89 | 7.46 |
| | | bottom bars | | 16 | 2 | 4 | 1.50 | 0.00 | 1.50 | 6.00 | 1.58 | 9.47 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 10 | 20 | 0.80 | 0.00 | 0.80 | 16.00 | 0.39 | 6.31 |
| | | | | | | | | | | | | |

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

ASSISTANT ENGINEER

CE & PC
8/11/22

A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | **LB** | 3 | | | | | | | | | |
| | | top bars | | 12 | 2 | 6 | 2.05 | 0.00 | 2.05 | 12.30 | 0.89 | 10.92 |
| | | bottom bars | | 16 | 2 | 6 | 1.45 | 0.00 | 1.45 | 8.70 | 1.58 | 13.73 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 10 | 29 | 0.80 | 0.00 | 0.80 | 23.20 | 0.39 | 9.15 |
| | | | | | | | | | | | | |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 3 | 3 | 8.55 | 0.00 | 8.55 | 25.65 | 0.89 | 22.77 |
| | | bottom bars | | 16 | 2 | 2 | 7.95 | 0.00 | 7.95 | 15.90 | 1.58 | 25.10 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 53 | 53 | 0.80 | 0.00 | 0.80 | 42.40 | 0.39 | 16.73 |
| | | | | | | | | | | | | |
| | | **LB** | 2 | | | | | | | | | |
| | | top bars | | 12 | 2 | 4 | 2.72 | 0.00 | 2.72 | 10.88 | 0.89 | 9.66 |
| | | bottom bars | | 16 | 2 | 4 | 2.12 | 0.00 | 2.12 | 8.48 | 1.58 | 13.38 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 14 | 28 | 0.80 | 0.00 | 0.80 | 22.61 | 0.39 | 8.92 |
| | | | | | | | | | | | | |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 2 | 2 | 4.30 | 0.00 | 4.30 | 8.60 | 0.89 | 7.64 |
| | | bottom bars | | 16 | 2 | 2 | 3.70 | 0.00 | 3.70 | 7.40 | 1.58 | 11.68 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 25 | 25 | 0.80 | 0.00 | 0.80 | 19.73 | 0.39 | 7.79 |
| | | **LB** | 3 | | | | | | | | | |
| | | **Toilet Room** | | | | | | | | | | |
| | | top bars | | 12 | 3 | 9 | 3.58 | 0.00 | 3.58 | 32.22 | 0.89 | 28.61 |
| | | bottom bars | | 16 | 2 | 6 | 2.98 | 0.00 | 2.98 | 17.88 | 1.58 | 28.22 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 20 | 60 | 0.80 | 0.00 | 0.80 | 47.68 | 0.39 | 18.81 |
| | | **LB** | 1 | | | | | | | | | |
| | | top bars | | 12 | 3 | 3 | 8.07 | 0.00 | 8.07 | 24.21 | 0.89 | 21.49 |
| | | bottom bars | | 16 | 2 | 2 | 7.47 | 0.00 | 7.47 | 14.94 | 1.58 | 23.58 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 50 | 50 | 0.80 | 0.00 | 0.80 | 39.84 | 0.39 | 15.72 |
| | | **LB** | 1 | | | | | | | | | |

C&FC 8/11/22

A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | top bars | | 12 | 3 | 3 | 6.72 | 0.00 | 6.72 | 20.16 | 0.89 | 17.90 |
| | | bottom bars | | 16 | 2 | 2 | 6.12 | 0.00 | 6.12 | 12.24 | 1.58 | 19.32 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 41 | 41 | 0.80 | 0.00 | 0.80 | 32.64 | 0.39 | 12.88 |
| | | **LB** | 1 | | | | | | | 4.96 | 0.89 | 4.40 |
| | | top bars | | 12 | 2 | 2 | 2.48 | 0.00 | 2.48 | 3.76 | 1.58 | 5.93 |
| | | bottom bars | | 16 | 2 | 2 | 1.88 | 0.00 | 1.88 | 10.03 | 0.39 | 3.96 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 13 | 13 | 0.80 | 0.00 | 0.80 | 4.70 | 0.89 | 4.17 |
| | | **LB** | 1 | | | | | | | 3.50 | 1.58 | 5.52 |
| | | top bars | | 12 | 2 | 2 | 2.35 | 0.00 | 2.35 | 9.33 | 0.39 | 3.68 |
| | | bottom bars | | 16 | 2 | 2 | 1.75 | 0.00 | 1.75 | 9.88 | 0.89 | 8.77 |
| | | 2L-#8mm @150c/c stirrups | | 8 | 12 | 12 | 0.80 | 0.00 | 0.80 | 8.68 | 1.58 | 13.70 |
| | | **LB** | 1 | | | | | | | 23.15 | 0.39 | 9.13 |
| | | top bars | | 12 | 2 | 2 | 4.94 | 0.00 | 4.94 | **Sub Total** | | **577.58** |
| | | bottom bars | | 16 | 2 | 2 | 4.34 | 0.00 | 4.34 | | | |
| | | 2L-#8mm @150c/c stirrups | | 8 | 29 | 29 | 0.80 | 0.00 | 0.80 | 113.38 | 0.62 | 69.91 |
| | | **Roof Slab** | | | | | | | | | | |
| | | **Dress room** | | | | | | | | | | |
| | | 10# @130 c/c main bars alt | 1 | 10 | 26 | 26 | 4.34 | 0.00 | 4.34 | 135.32 | 0.62 | 83.43 |
| | | 10# @130 c/c crank bars alt | 1 | 10 | 26 | 26 | 4.34 | 0.84 | 5.18 | 98.27 | 0.62 | 60.59 |
| | | 10# @300 c/c distribution | 1 | 10 | 14 | 14 | 6.79 | 0.00 | 6.79 | | | |
| | | **Room 2** | | | | | | | | 58.10 | 0.62 | 35.82 |
| | | 10# @130 c/c main bars alt | 1 | 10 | 31 | 31 | 1.90 | 0.00 | 1.90 | 83.78 | 0.62 | 51.65 |
| | | 10# @130 c/c crank bars alt | 1 | 10 | 31 | 31 | 1.90 | 0.84 | 2.74 | 50.35 | 0.62 | 31.04 |
| | | 10# @300 c/c distribution | 1 | 10 | 6 | 6 | 7.95 | 0.00 | 7.95 | | | |

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

C&FC

A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | 10# @130 c/c main bars alt | 1 | 10 | 14 | 14 | 1.85 | 0.00 | 1.85 | 26.33 | 0.62 | 16.23 |
| | | 10# @130 c/c crank bars alt | 1 | 10 | 14 | 14 | 1.85 | 0.84 | 2.69 | 38.28 | 0.62 | 23.60 |
| | | 10# @300 c/c distribution | 1 | 10 | 6 | 6 | 3.70 | 0.00 | 3.70 | 22.82 | 0.62 | 14.07 |
| | | **Toilet Room** | | | | | | | | | | |
| | | 10# @130 c/c main bars alt | 1 | 10 | 24 | 24 | 3.38 | 0.00 | 3.38 | 79.56 | 0.62 | 49.05 |
| | | 10# @130 c/c crank bars alt | 1 | 10 | 24 | 24 | 3.38 | 0.84 | 4.22 | 99.33 | 0.62 | 61.24 |
| | | 10# @300 c/c distribution | 1 | 10 | 11 | 11 | 6.12 | 0.00 | 6.12 | 68.95 | 0.62 | 42.51 |
| | | | | | | | | | | **Sub Total** | | **539.14** |
| | | **Chajja** | | | | | | | | | | |
| | | **Dress Room** | | | | | | | | | | |
| | | **D** | | | | | | | | | | |
| | | Main bars | 1 | 12 | 5 | 5 | 1.45 | 0.00 | 1.45 | 7.25 | 0.89 | 6.44 |
| | | 8# @150 c/c distribution | 1 | 8 | 10 | 10 | 1.40 | 0.00 | 1.40 | 13.83 | 0.39 | 5.34 |
| | | **W** | | | | | | | | | | |
| | | Main bars | 1 | 12 | 5 | 5 | 1.18 | 0.00 | 1.18 | 5.90 | 0.89 | 5.24 |
| | | 8# @150 c/c distribution | 1 | 8 | 8 | 8 | 1.10 | 0.00 | 1.10 | 8.65 | 0.39 | 3.41 |
| | | **W1** | | | | | | | | | | |
| | | Main bars | 1 | 12 | 5 | 5 | 2.05 | 0.00 | 2.05 | 10.25 | 0.89 | 9.10 |
| | | 8# @150 c/c distribution | 1 | 8 | 14 | 14 | 1.13 | 0.00 | 1.13 | 15.44 | 0.39 | 6.09 |
| | | **Room 2** | | | | | | | | | | |
| | | **D** | | | | | | | | | | |
| | | Main bars | 1 | 12 | 5 | 5 | 1.25 | 0.00 | 1.25 | 6.25 | 0.89 | 5.55 |
| | | 8# @150 c/c distribution | 1 | 8 | 8 | 8 | 1.55 | 0.00 | 1.55 | 12.92 | 0.39 | 5.10 |
| | | **W** | | | | | | | | | | |

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

C&FC 8/11/22

A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

| Chainage From | Chainage To | Description | Nos | BAR DIA | No. Bars | Total No. | L | Crank length (42d) | Actual Length | Total Length | Weight | Total weight |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | mm | | | m | m | m | m | kg/m | Kg's |
| | | Main bars | 1 | 12 | 5 | 5 | 1.86 | 0.00 | 1.86 | 9.30 | 0.89 | 8.26 |
| | | 8# @150 c/c distribution | 1 | 8 | 12 | 12 | 1.25 | 0.00 | 1.25 | 15.50 | 0.39 | 6.12 |
| | | **W1** | | | | | | | | | | |
| | | Main bars | 1 | 12 | 5 | 5 | 1.62 | 0.00 | 1.62 | 8.10 | 0.89 | 7.19 |
| | | 8# @150 c/c distribution | 1 | 8 | 11 | 11 | 1.35 | 0.00 | 1.35 | 14.58 | 0.39 | 5.75 |
| | | **Toilet Room** | | | | | | | | | | |
| | | **D** | | | | | | | | | | |
| | | Main bars | 1 | 12 | 5 | 5 | 1.30 | 0.00 | 1.30 | 6.50 | 0.89 | 5.77 |
| | | 8# @150 c/c distribution | 1 | 8 | 9 | 9 | 1.57 | 0.00 | 1.57 | 13.61 | 0.39 | 5.37 |
| | | | | | | | | | | **Sub Total** | | **84.73** |
| | | **Deck slab** | | | | | | | | | | |
| | | Distribution bars | 1 | 12 | 4 | 4 | 34.50 | 0.00 | 34.50 | 138.00 | 0.89 | 122.52 |
| | | 16# @150 c/c Main bras | 1 | 16 | 230 | 230 | 1.83 | 0.00 | 1.83 | 420.90 | 1.58 | 664.32 |
| | | **Step 4** | | | | | | | | | | |
| | | Distribution bars | 1 | 12 | 4 | 4 | 14.94 | 0.00 | 14.94 | 59.76 | 0.89 | 53.06 |
| | | 16# @150 c/c Main bras | 1 | 10 | 100 | 100 | 0.90 | 0.00 | 0.90 | 89.64 | 0.62 | 55.27 |
| | | | | | | | | | | | | |
| | | | | | | | | | | **Sub Total** | | **895.16** |
| | | | | | | | | | **Total Steel Quantity in Kg** | | | **5650.83** |
| | | | | | | | | | **Total Steel Quantity in tonne** | | | **5.65** |

(C&E)
8/11/22
A.E.E. (Project)

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency**

**PREMEASUREMENT SHEET**

**First And Part Bill**

**Client** | **Sri. S D Venkatesh Gowda**

| Chainage in m From | Chainage in m To | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | | Item No.154 Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner or Schlumbergers's method, including reconnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of the site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instruments and accessories to work site, engaging technical personal and labour required etc, as per specification and Direction | | | | | | | |
| Measurements taken on | | 13/11/22, 14/11/22 | | | | | | | |
| | | Inside Gate Near lake | Each | 1 | | | | 1.00 | |
| | | Out side Gate | Each | 1 | | | | 1.00 | |
| | | | | | | | **Total Executed Quantity** | **2.00** | |
| | | | | | | | **Quantity Carried to Summary** | **2.00** | |

14 FC

A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency**

**PREMEASUREMENT SHEET**

**First And Part Bill**

| Client | | Sri. S D Venkatesh Gowda | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
| From | To | | | | | | | | |
| Item No.155 | | Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete ) 0 to 50m | | | | | | | |
| Measurements taken on | | 14/11/22 , 15/11/22 | | | | | | | |
| | | Amphitheater | | | | | | | |
| | | 0 to 50 | m | 1 | 50.00 | | | 50.00 | |
| | | | m | 1 | 50.00 | | | 50.00 | |
| | | | | | | | **Total Executed Quantity** | **100.00** | |
| | | | | | | | **Quantity Carried to Summary** | **100.00** | |

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency**

**PREMEASUREMENT SHEET**

**First And Part Bill**

**Client** Sri. S D Venkatesh Gowda

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| Item No.156 | | Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete ) 50 to 100m | | | | | | | |
| Measurements taken on | | 14/11/22 , 15/11/22 | | | | | | | |
| | | Amphitheater | | | | | | | |
| | | 50 to 100 | m | 1 | 50.00 | | | 50.00 | |
| | | | m | 1 | 50.00 | | | 50.00 | |
| | | | | | | | **Total Executed Quantity** | **100.00** | |
| | | | | | | | **Quantity Carried to Summary** | **100.00** | |

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency**

**PREMEASUREMENT SHEET**

**First And Part Bill**

| Client | | Sri. S D Venkatesh Gowda | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
| From | To | | | | | | | | |
| Item No.157 | | Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete ) 100 to 150m | | | | | | | |
| Measurements taken on | | 14/11/22 , 15/11/22 | | | | | | | |
| | | Amphitheater | | | | | | | |
| | | 100 to 150 | m | 1 | 50.00 | | | 50.00 | |
| | | 100 to 109 | m | 1 | 9.00 | | | 9.00 | |
| | | | | | | | **Total Executed Quantity** | **59.00** | |
| | | | | | | | **Quantity Carried to Summary** | **59.00** | |

RA Bill No.15 A.E.E. (Project)

CONTRACTOR

PMC RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency**

**PREMEASUREMENT SHEET**

**First And Part Bill**

**Client** | **Sri. S D Venkatesh Gowda**

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| Item No.162 | | Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end | | | | | | | |
| Measurements taken on | | 14/11/22 , 15/11/22 | | | | | | | |
| | | Amphitheater | Rmtr | 1 | 58.00 | | | 58.00 | |
| | | | Rmtr | 1 | 55.00 | | | 55.00 | |
| | | | | | | | **Total Executed Quantity** | **113.00** | |
| | | | | | | | **Quantity Carried to Summary** | **113.00** | |

CGFC

A.E.E. (Project) 15/11/22

CONTRACTOR

PMC ★ RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency**

**PREMEASUREMENT SHEET**

**First And Part Bill**

| Client | | Sri. S D Venkatesh Gowda | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
| From | To | | | | | | | | |
| Item No.163 | | Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM and testing complete as per specifications. 250mm dia | | | | | | | |
| Measurements taken on | | 14/11/22 , 15/11/22 | | | | | | | |
| | | Amphitheater | Rmtr | 1 | 6.00 | | | 6.00 | |
| | | | | 1 | 6.00 | | | 6.00 | |
| | | | | | | | **Total Executed Quantity** | **12.00** | |
| | | | | | | | **Quantity Carried to Summary** | **12.00** | |

CGFC
A.E.E. (Project)

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RUDRAPRASAD CONSULTANTS BANGALORE

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency**

**PREMEASUREMENT SHEET**

**First And Part Bill**

| Client | | Sri. S D Venkatesh Gowda | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
| From | To | | | | | | | | |
| Item No.164 | | Providing 175mm dia casing cap | | | | | | | |
| Measurements taken on | | 14/11/22 , 15/11/22 | | | | | | | |
| | | Amphitheater | No | 2 | 2 | | | 2.00 | |
| | | | | | | | Total Executed Quantity | 2.00 | |
| | | | | | | | Quantity Carried to Summary | 2.00 | |

clerk B Nataraju

A.E.E. (Project)

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RUDRAPRASAD CONSULTANTS BANGALORE

Scanned by TapScanner